



Commissioning report job_id=sample-demo-001 schema=0.2-commissioning-report

entry_ts	kind	controller_label	step_id	step_status	report_ref	technician_name	note	all_read_ok	artifact_json	command_object	command_percent	detail_seconds	sweep_index	sweep_count	trigger	object_id	property	status	value_str	read_source
2026-04-26T12:00:00Z	checkout	afcu-001	post_commissioning	passed	readback	point_checkout	alex.techni...	true	/tmp/sample-checkout.json							ai_sat	presentValue	read_ok		
2026-04-26T12:00:00Z	checkout	afcu-001	post_commissioning	passed	readback	point_checkout	alex.techni...	true	/tmp/sample-checkout.json							msv_test_mode	presentValue	read_ok		
2026-04-26T12:05:00Z	thermal_modulation	afcu-001	heating_test		thermal_tests_failed	alex.techni...	Sample sweep row			av_electric_heat	55.0mand	30.0	0	2	sample_export	ai_sat	presentValue	read_ok	24.5	bacnet
2026-04-26T12:05:00Z	thermal_modulation	afcu-001	heating_test		thermal_tests_failed	alex.techni...	Sample sweep row			av_electric_heat	55.0mand	30.0	0	2	sample_export	rat_degC	presentValue	read_ok	22.1	session